

INVERTER HEAT PUMP JOBSITE INFORMATION SHEET

REMEMBER:

1. Check Metering device used.
2. Check Yes or No at drier locations.
3. Check Service Ports used.
4. Sat. Temp. is pressure converted to Temp?

A-MODELS CHARGE IN HIGH TEST MODE

B-MODELS CHECK IN CHARGE MODE (HEAT OR COOL)

Check One



Heat Mode

Cool Mode

Indoor Temp. Leaving

DB:

WB:



FORMULA FOR SUPER HEAT

Vapor Line Temp.

Minus Sat Temp.

Equals Super Heat

FORMULA FOR SUB COOLING

Sat Temp.

Minus Liquid Line Temp.

Equals Sub Cooling

